

Minutes of the DDC meeting held on 5/72014 in the Conference Hall of the Office of the Deputy Commissioner, Barpeta.

Members Present- incorporated in Annexure-I

Dr. Siddharth Singh, IAS, Deputy Commissioner, Barpeta presided over the meeting.

At the outset of the meeting the Chairman welcomed all the members present in the meeting and initiated the discussion as per agenda. The discussion started with the review of the minutes of last DDC meeting for confirmation of the follow up action against the concerned District Heads of the Development Deptt and review started as follows-

PHE: The Executive Engineer, PHE reported that 301 Nos. of habitation coverage schemes have been completed. In case of spot source the target for the year 2014-15 has been fixed at 503. The Technical Sanction for the said scheme yet to be received. The achievement in coverage of Habitation as per target of 503 during the month of June/2014 is 30. The overall progress of different scheme is just started as T.S and administrative approval in case of some schemes yet to be received. The Chairman expressed his concerned as some of ongoing schemes yet to be completed.

(Action-PHE)

DRDA: As per report of Project Director, DRDA, the progress of various schemes as on 30th June/2014 are as follows-

Name of Scheme	Total available amount	Amount utilized	% of utilization
IAY	2940.54 L	2171.73 L	74%
MGNRGA	207.95 L	194.32 L	93%
NRLM	237.22 L	10.46 L	4.41%

In respect of the construction of IAY houses under MSDP out of total target of 12,000 units 11,088 units have been completed. The rest 12 Nos. Will be completed within June./2014.

Zila Parishad: As reported by the CEO, Zila Parishad, Barpeta the progress of various schemes upto June/2014 are as follows-

Name of scheme	Total amount available	Amount utilized	% of utilization
BRGF 2012-13	805.00 L	798.22 L	99.16%
BRGF 2013-14	176.20 L	134.38 L	76.27 %
DDP 2012-13	747.37 L	715.74 L	97.07 %
DDP 2013-14	747.37 L	528.71 L	70.74 %
IGNOAP	56.45 L	19.36 L	34.3 %
NFBS	3.87 L	1.80 L	46%
IGNDPS	72.16 L	12.44 L	17.26 %
ANNAPURNA	15.08 L	-	-

While reviewing the physical progress of works under various schemes, it is seen that the physical achievement made during the last two year is not satisfactory. Most of the works under BRGF and DDP are yet to be completed. The Chairman requested the ZP to complete the works as early as possible.

(Action- CEO,ZP)

Fishery: The Dist. Fishery Development Officer, Barpeta reported that in case of AACP 100% achievement has been made. Under state Plan out of 127 Nos. 102 has been completed. Under RKVY 49 nos. target has been fixed but due to non receipt of fund the works could not be started till date. He also informed that RKVY fund is drawn centrally by the Director Fishery.

(Action-DFDO Fishery)

Handloom & Textile: The Asstt. Director, Handloom & Textile, Barpeta informed that distribution process of yarn under Chief Minister's special scheme of Assam Bikash Yojana has been completed and for the year 2013-14 selection of beneficiary is under progress. As regards to the progress of weavers Credit Card Scheme for the year 2013-14 out of target of 500 nos. 309 nos. have been achieved.

(Action -A.D,H&T)

Agriculture:: While highlighting the progress of different schemes, the District Agriculture Officer, Barpeta informed that out of total target of 2581 under STW scheme all are completed during the year 2012-13 and 2013-14. In respect of distribution of Tractors out of total target of 82 Nos. 81 Nos. have been distributed. The Chairman asked to complete the process as early as possible. The construction of District Training Centre is going on and progress is made upto 60% and will be completed within the stipulated time. The Chairman asked the department to take necessary steps so that all the incomplete works may be completed within the targeted time.

While reviewing the progress of KCC it is found that out of target of 22500 for the year 2013-14 167 nos. of KCC loan have been disbursed with an amount of Rs. 69.87 L. (Action-DAO/E.E Agriculture)

PWD(Building): The Asstt. Executive Engineer, PWD(Bld) informed that construction of 66 nos. Of High School under RMSA is under process. In case of construction of Girls Hostel out of 7 nos. 5 nos. have been started. The construction works at Mandia High School campus yet to be started due to non clearing of site by the school authority. In case of construction of Barnagar Girls High School campus notice to the contractor will be served immediately to resume the works. The construction works of 200 bedded Hospital at ITI Barpeta and at Nabajyoti College, Kalgachia under MsDP are going on. The Chairman asked to Asstt. Manager APDCL to take necessary action in this regard. The construction of new Veterinary Hospital building at Mandia could not be started due to non finalizing of site. The Chairman expressed concern over the slow progress of Chandi Barua Stadium. The Chairman asked the deptt. To complete all the ongoing works in time.

PWD(R): The Executive Engineer, PWD State Road informed that (1) Const. of RCC bridge on Dr. Jina Ram Das Road with approaches and protection works under NLCPR has & (2) Const. Of RCC Bridge No.16/2 on Barpeta Bahari Road have been completed, (3) Restoration works of flood damage at Bhawanipur Simlaguri road is started. A/A of the works strengthening & widening of Barpeta Road Bashbari Road leading to Manah Sanctuary has been received. Works will be started soon. Repairing works of 9 Nos. of PWD Road under non plan has been completed. Deputy Commissioner expressed his concern over the incompleteness of PMGSY Road started long back. The Executive Engineer informed that necessary steps to complete these long pending works will be initiated even re-allotting the works. The Chairman asked the Executive Engineer to take hard step even imposing LT as per rule. The Executive Engineer PWD(R) also informed that 22 nos. schemes under SDRF 2013-14 are going on. Out of 22 nos. of schemes 15 Nos. of schemes have been completed (Action-E.EPWD(R))

Irrigation: The Executive Engineer, Irrigation informed that in case of some schemes the farmers do not come forward to utilize the Irrigation potential created by the deptt. The Chairman request the District Agriculture Officer to visit such scheme jointly with the Executive Engineer Irrigation to motivate the farmers

(Action-DAO)/Irrigation Deptt.)

Soil Conservation: While reviewing the progress of works under Soil Conservation deptt. It was reported that works under IWMP Hakua, Tihu, Turkunijan, Kaldia & Chaulkhowa is in progress. No allotment of other works has so far been received.

Sports: While reviewing the works under Sports deptt. the Chairman expressed his concern over the incompleteness of works of Howly Mini stadium under NLCPR. Though the work was started in 2008-09 most part of the works yet to be completed. He asked the District Sports Officer to take necessary steps to complete the works as early as possible. (Action- District Sports Officer)

Health: In view of breaking out of communicable disease like Japanese Encephalitis etc., the Chairman asked the Health Deptt. to keep close watch and ready to face the situation in this regard. The Joint Director of Health services informed that Vaccination programme is going on in the wide spread manner. (Action- Joint Director Health Services).

Water Resource: As reported by the Executive Engineer, Water Resources Division the construction works out of 9 nos. of Maintenance scheme under SDRF 2012-13 7 nos. have been completed. The works of retirement on R/B of river Brahmaputra at Fulbari yet to be started due to L.A problem. The Chairman asked the deptt. To keep close watch so that no untoward incident happens during flood season. (Action-E.E W.R. Divn)

The meeting was ended with a vote of thanks from the chair.

Sd/-Dr. Siddharth Singh, IAS
Deputy Commissioner,
Barpeta

Memo No. BDD-329/2005/DDC/167-169

Dated

Copy to:-

1. The Principal Secretary to the Chief Minister's Secretariats, Assam, Dispur.
2. The Principal Secretary to the Govt. of Assam, Planning & Development Deptt. Assam, Dispur.
3. The Commissioner, Lower Assam Division, Panbazar, Guwahati-1.
4. The Commissioner & Secretary to Govt. of Assam, WPT & BC Department, Dispur.
5. The Director, Decentralized Planning, Planning & Development Department, Assam, Dispur.
6. The Sub divisional Officer (C), Bajali.
7. All Officers concerned for information and necessary action.


Deputy Commissioner,
Barpeta